BRUHATH BANGALORE MAHANAGAR PALIKE

FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME

1	Name of the Work	Providing and Fixing of Street light Fittings Time Control Wires etc in Village areas in Dasarahalli Assembly Constituency Ward NO 14.
2	Estimate Cost	30.00
3	Name of Contractor	M/s KRIDL
4	Amount of Contractor	Rs.3000000/
5	Agreement Number	34/2017-18 Dated:-20.03.2018
6	No and date under which the work order has been issued	EE/ELE/DZ/WO/000028/2017-18 Dated:-21.03.2018
7	Time Limit originally fixed for completion	30 Days 90 days
8	Date of application by the contractor for granting extention	—
9	Date of receipt of application in the sub-division office	—
10	Extention granted if any	—
	1. Form	—
	2.Form	—
11	Work Carried out by the contractor during the original period stipulated in contract	50% 90%
12	Work carried out during the first period of extention	100%
13	Work carried out during and extention	—
14	Time now applied for	31 days
15	Date of recommending time limit applied	—
16	Whether the original application of contractor is enclosed	Yes
17	Balance work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil
19	Cost of work changed establishment chage on the work after the expiry of original period	—
20	Whether the notice as per clause has been issued	—
21	Report by Asst Executive Engineer	—
22	Recommendation of Executive Engineer	—

Asst.Engineer BBMP

JUNIOR ENGINEER (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone, Bangalore

Asst Executive Engineer

ASST. EXECUTIVE ENGINEER (Ele)
Bruhath Bangalore

Executive Engineer

Executive Engineer (Ele)
Bruhath Bangalore Mahanagara Palike
Dasarahalli Zone

Scanned by CamScanner